



625 Liberty Avenue, Suite 1700 | Pittsburgh, PA 15222
844-MVP-TALK | mail@mountainvalleypipeline.info
www.mountainvalleypipeline.info

March 13, 2018

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street NE
Washington, DC 20426

Re: Mountain Valley Pipeline, LLC
Docket No. CP16-10-000
Weekly Status Report No. 18

Dear Ms. Bose:

On October 13, 2017, the Federal Energy Regulatory Commission issued an order granting a Certificate of Public Convenience and Necessity to Mountain Valley Pipeline, LLC (“Mountain Valley”) for the Mountain Valley Pipeline Project in the above-identified docket. On October 31, 2017, Mountain Valley submitted its Implementation Plan for the Project. In compliance with Environmental Condition Nos. 8 and 14, Mountain Valley submits its status report for the week ending March 2, 2018.

If you have any questions, please do not hesitate to contact me at (412) 553-5786 or meggerding@eqt.com. Thank you.

Respectfully submitted,
MOUNTAIN VALLEY PIPELINE, LLC
by and through its operator,
EQM Gathering OPCO, LLC

By: 
Matthew Eggerding
Senior Counsel, Midstream

Attachments

cc: All Parties
Paul Friedman, OEP
Lavinia DiSanto, Cardno, Inc.
Doug Mooneyhan, Cardno, Inc.



FEDERAL AUTHORIZATIONS

All federal authorizations have been received.

CONSTRUCTION STATUS

Construction activities and progress are included in Appendix A.

WORK PLANNED FOR NEXT REPORTING PERIOD

Tree felling will continue on Spreads A, F, and G. Site construction will also continue at the authorized compressor stations and interconnects in West Virginia. Road construction will continue in West Virginia. Tree Felling activity will commence on Spreads B and C.

SCHEDULE CHANGES

There are no required schedule changes for waterbody crossings or work in other environmentally sensitive areas.

ENVIRONMENTAL ISSUES

The table in Appendix B summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

In the event Mountain Valley receives correspondence from other federal, state, or local permitting agencies concerning instances of noncompliance during the reporting period, Mountain Valley will include or reference such correspondence, as well as Mountain Valley's response thereto, in Appendix C.

LANDOWNER RESOLUTIONS

The table in Appendix D includes information regarding landowner concerns and how they were resolved.

APPENDIX B
ENVIRONMENTAL COMPLIANCE

The following table summarizes problem area reports (PAR) and noncompliance reports (NCR) issued for the Project during the reporting period, as well as corrective actions taken to resolve the issue (including the cost and effectiveness of the corrective actions).

Compliance	Spread	Location	Description and Date	Correction and Date
PAR	F	9560+00	2/28/2018, Tree top fell off ROW during felling operations. Contractor attempted to retrieve the top and left LOD.	Land notified, 2/28/2018. Remaining limbs to remain until processing and will be corrected from within the LOD
NCR	F	9566+00	2/28/2018, Tree Cut Outside of LOD	3/1/2018, Remedial Training w/ Contractor. Contractor to implement a new protocol to paint all trees along edge of LOD that are to be cut.
PAR	F	9452+78	3/6/2018, Tree feeling crew walked through sensitive area within the LOD that was not surveyed.	3/6/2018, Installed no access signs and discontinued all use of the area until the arch monitor was onsite, civil survey is complete and exclusion fencing is installed.
PAR	F	43ME311	3/6/2018, Sensitive resource fencing not installed/no Arch Monitor onsite and crew walked through the area. No felling was occurring in this area crew was only using this section of ROW for egress.	3/6/2018, Installed no access signs and discontinued all use of the area until the arch monitor was onsite, civil survey is complete and exclusion fencing is installed.

Note: PAR – Problem Area Report; NCR – Noncompliance Report.



APPENDIX C

AGENCY CORRESPONDENCE AND RESPONSES

None.

APPENDIX D
LANDOWNER CONCERNS

The following table includes information regarding landowner concerns and how they were resolved.

Tract ID	Spread / Facility	Station/ MP	Date of Concern	Date of Resolution	Issue and Resolution
WV-LE-060	Spread B	2600+00	2/28/2018	2/28/2018	<p>Issue: L/O called and expressed concerns: fish ponds in bottom land being affected by silt from pipe construction (ridge-top) as had happened with another pipeline company previously (not MVP); L/O stated he had another outfit mark trees to be cut based on our center-line flagging and did cut timber on MVP ROW but was not same width as recently re-staked by MVP therefore trees were not cut by his timber man.</p> <p>Resolution: Spread B agent will go speak with the landowner in near future</p>



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 18
Report Period: 02/24/18 - 03/02/18

Activity Name	Activity Status	% Complete
Compressor Stations		
Bradshaw		
Bradshaw Civil - Tree Felling	In Progress	66.98%
Bradshaw Civil - Road Construction	In Progress	28.26%
Bradshaw Civil - Site Construction	In Progress	5.45%
Bradshaw Civil - Post Site Construction/Reclamation	Not Started	0%
Bradshaw Mechanical - Office Building Area	Not Started	0%
Bradshaw Mechanical - Discharge Filter Area	Not Started	0%
Bradshaw Mechanical - Auxiliary Equipment Area	Not Started	0%
Bradshaw Mechanical - Blowdown Silencer Area	Not Started	0%
Bradshaw Mechanical - Gas Cooler Area	Not Started	0%
Bradshaw Mechanical - Compressor Building Area	Not Started	0%
Bradshaw Mechanical - Suction Filter Area	Not Started	0%
Bradshaw Mechanical - Launcher/Receiver Area	Not Started	0%
Bradshaw Mechanical - Produced Fluids Area	Not Started	0%
Bradshaw Mechanical - Site Work Area	Not Started	0%
Bradshaw Mechanical - Commissioning	Not Started	0%
Harris		
Harris Civil - Tree Felling	In Progress	100%
Harris Civil - Road Construction	In Progress	40.12%
Harris Civil - Site Construction	In Progress	16.93%
Harris Civil - Post Site Construction/Reclamation	Not Started	0%
Harris Mechanical - Office Building Area	Not Started	0%
Harris Mechanical - Discharge Filter Area	Not Started	0%
Harris Mechanical - Auxiliary Equipment Area	Not Started	0%
Harris Mechanical - Blowdown Silencer Area	Not Started	0%
Harris Mechanical - Gas Cooler Area	Not Started	0%
Harris Mechanical - Compressor Building Area	Not Started	0%
Harris Mechanical - Suction Filter Area	Not Started	0%
Harris Mechanical - Launcher/Receiver Area	Not Started	0%
Harris Mechanical - Produced Fluids Area	Not Started	0%
Harris Mechanical - Site Work Area	Not Started	0%
Harris Mechanical - Commissioning	Not Started	0%
Stallworth		
Stallworth Civil - Tree Felling	In Progress	87.5%
Stallworth Civil - Road Construction	In Progress	9.16%
Stallworth Civil - Site Construction	In Progress	6.36%
Stallworth Civil - Post Site Construction/Reclamation	Not Started	0%
Stallworth Mechanical - Office Building Area	Not Started	0%
Stallworth Mechanical - Discharge Filter Area	Not Started	0%
Stallworth Mechanical - Auxiliary Equipment Area	Not Started	0%
Stallworth Mechanical - Blowdown Silencer Area	Not Started	0%
Stallworth Mechanical - Gas Cooler Area	Not Started	0%
Stallworth Mechanical - Compressor Building Area	Not Started	0%
Stallworth Mechanical - Suction Filter Area	Not Started	0%
Stallworth Mechanical - Launcher/Receiver Area	Not Started	0%
Stallworth Mechanical - Produced Fluids Area	Not Started	0%
Stallworth Mechanical - Site Work Area	Not Started	0%
Stallworth Mechanical - Commissioning	Not Started	0%



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 18
Report Period: 02/24/18 - 03/02/18

Activity Name	Activity Status	% Complete
Interconnects		
Mobley		
Mobley Civil - Tree Felling	Completed	100%
Mobley Civil - Road Construction	In Progress	2.25%
Mobley Civil - Site Construction	Not Started	0%
Mobley Civil - Post Site Construction/Reclamation	Not Started	0%
Mobley Mechanical - GC Building Area	Not Started	0%
Mobley Mechanical - CV Building Area	Not Started	0%
Mobley Mechanical - Meter Building Area	Not Started	0%
Mobley Mechanical - Filter Area	Not Started	0%
Mobley Mechanical - Launcher/Receiver Area	Not Started	0%
Mobley Mechanical - Site Work Area	Not Started	0%
Mobley Mechanical - Commissioning	Not Started	0%
Sherwood		
Sherwood Civil - Tree Felling	Not Started	0%
Sherwood Civil - Road Construction	Not Started	0%
Sherwood Civil - Site Construction	Not Started	0%
Sherwood Civil - Post Site Construction/Reclamation	Not Started	0%
Sherwood Mechanical - GC Building Area	Not Started	0%
Sherwood Mechanical - CV Building Area	Not Started	0%
Sherwood Mechanical - Meter Building Area	Not Started	0%
Sherwood Mechanical - Filter Area	Not Started	0%
Sherwood Mechanical - Launcher/Receiver Area	Not Started	0%
Sherwood Mechanical - Site Work Area	Not Started	0%
Sherwood Mechanical - Commissioning	Not Started	0%
WB		
WB Civil - Tree Felling	In Progress	100%
WB Civil - Road Construction	In Progress	36.56%
WB Civil - Site Construction	In Progress	12.5%
WB Civil - Post Site Construction/Reclamation	Not Started	0%
WB Mechanical - GC Building Area	Not Started	0%
WB Mechanical - CV Building Area	Not Started	0%
WB Mechanical - Meter Building Area	Not Started	0%
WB Mechanical - Filter Area	Not Started	0%
WB Mechanical - Launcher/Receiver Area	Not Started	0%
WB Mechanical - Site Work Area	Not Started	0%
WB Mechanical - Commissioning	Not Started	0%
Transco		
Transco Civil - Tree Felling	Not Started	0%
Transco Civil - Road Construction	Not Started	0%
Transco Civil - Site Construction	Not Started	0%
Transco Civil - Post Site Construction/Reclamation	Not Started	0%
Transco Mechanical - GC Building Area	Not Started	0%
Transco Mechanical - CV Building Area	Not Started	0%
Transco Mechanical - Meter Building Area	Not Started	0%
Transco Mechanical - Filter Area	Not Started	0%
Transco Mechanical - Launcher/Receiver Area	Not Started	0%
Transco Mechanical - Site Work Area	Not Started	0%
Transco Mechanical - Commissioning	Not Started	0%



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 18
Report Period: 02/24/18 - 03/02/18

Activity Name	Activity Status	% Complete
Spreads		
Spread A		
Spread A - Tree Felling	In Progress	23.08%
Spread A - Clearing	Not Started	0%
Spread A - Prepare right-of-way	Not Started	0%
Spread A - Trenching	Not Started	0%
Spread A - Stringing	Not Started	0%
Spread A - Welding	Not Started	0%
Spread A - Coating & Wrapping	Not Started	0%
Spread A - Backfilling & Tying-in	Not Started	0%
Spread A - Internal Cleaning	Not Started	0%
Spread A - Final Restoration	Not Started	0%
Spread B		
Spread B - Tree Felling	Not Started	0%
Spread B - Clearing	Not Started	0%
Spread B - Prepare right-of-way	Not Started	0%
Spread B - Trenching	Not Started	0%
Spread B - Stringing	Not Started	0%
Spread B - Welding	Not Started	0%
Spread B - Coating & Wrapping	Not Started	0%
Spread B - Backfilling & Tying-in	Not Started	0%
Spread B - Internal Cleaning	Not Started	0%
Spread B - Final Restoration	Not Started	0%
Spread C		
Spread C - Tree Felling	Not Started	0%
Spread C - Clearing	Not Started	0%
Spread C - Prepare right-of-way	Not Started	0%
Spread C - Trenching	Not Started	0%
Spread C - Stringing	Not Started	0%
Spread C - Welding	Not Started	0%
Spread C - Coating & Wrapping	Not Started	0%
Spread C - Backfilling & Tying-in	Not Started	0%
Spread C - Internal Cleaning	Not Started	0%
Spread C - Final Restoration	Not Started	0%
Spread D		
Spread D - Tree Felling	Not Started	0%
Spread D - Clearing	Not Started	0%
Spread D - Prepare right-of-way	Not Started	0%
Spread D - Trenching	Not Started	0%
Spread D - Stringing	Not Started	0%
Spread D - Welding	Not Started	0%
Spread D - Coating & Wrapping	Not Started	0%
Spread D - Backfilling & Tying-in	Not Started	0%
Spread D - Internal Cleaning	Not Started	0%
Spread D - Final Restoration	Not Started	0%
Spread E		
Spread E - Tree Felling	Not Started	0%
Spread E - Clearing	Not Started	0%
Spread E - Prepare right-of-way	Not Started	0%
Spread E - Trenching	Not Started	0%



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 18
Report Period: 02/24/18 - 03/02/18

Activity Name	Activity Status	% Complete
Spread E - Stringing	Not Started	0%
Spread E - Welding	Not Started	0%
Spread E - Coating & Wrapping	Not Started	0%
Spread E - Backfilling & Tying-in	Not Started	0%
Spread E - Internal Cleaning	Not Started	0%
Spread E - Final Restoration	Not Started	0%
Spread F		
Spread F - Tree Felling	In Progress	2.34%
Spread F - Clearing	Not Started	0%
Spread F - Prepare right-of-way	Not Started	0%
Spread F - Trenching	Not Started	0%
Spread F - Stringing	Not Started	0%
Spread F - Welding	Not Started	0%
Spread F - Coating & Wrapping	Not Started	0%
Spread F - Backfilling & Tying-in	Not Started	0%
Spread F - Internal Cleaning	Not Started	0%
Spread F - Final Restoration	Not Started	0%
Spread G		
Spread G - Tree Felling	In Progress	4.53%
Spread G - Clearing	Not Started	0%
Spread G - Prepare right-of-way	Not Started	0%
Spread G - Trenching	Not Started	0%
Spread G - Stringing	Not Started	0%
Spread G - Welding	Not Started	0%
Spread G - Coating & Wrapping	Not Started	0%
Spread G - Backfilling & Tying-in	Not Started	0%
Spread G - Internal Cleaning	Not Started	0%
Spread G - Final Restoration	Not Started	0%
Spread H		
Spread H - Tree Felling	Not Started	0%
Spread H - Clearing	Not Started	0%
Spread H - Prepare right-of-way	Not Started	0%
Spread H - Trenching	Not Started	0%
Spread H - Stringing	Not Started	0%
Spread H - Welding	Not Started	0%
Spread H - Coating & Wrapping	Not Started	0%
Spread H - Backfilling & Tying-in	Not Started	0%
Spread H - Internal Cleaning	Not Started	0%
Spread H - Final Restoration	Not Started	0%
Spread I		
Spread I - Tree Felling	Not Started	0%
Spread I - Clearing	Not Started	0%
Spread I - Prepare right-of-way	Not Started	0%
Spread I - Trenching	Not Started	0%
Spread I - Stringing	Not Started	0%
Spread I - Welding	Not Started	0%
Spread I - Coating & Wrapping	Not Started	0%
Spread I - Backfilling & Tying-in	Not Started	0%
Spread I - Internal Cleaning	Not Started	0%
Spread I - Final Restoration	Not Started	0%



Appendix A Construction Status

Docket No. CP16-10-000
Weekly Report No. 18
Report Period: 02/24/18 - 03/02/18

Activity Name	Activity Status	% Complete
---------------	-----------------	------------

Contractor Yards

West Virginia Locations

MVP-LY-024	Not Started	0%
MVP-RD-001A	Not Started	0%
MVP-RD-001B	Not Started	0%
MVP-LY-001	Not Started	0%
MVP-LY-003	Not Started	0%
MVP-LY-013	Not Started	0%
MVP-LY-016	Not Started	0%
MVP-LY-017	Not Started	0%
MVP-LY-018	Not Started	0%
MVP-AP-001	Not Started	0%
MVP-LOG-001	Not Started	0%
MVP-SA-001	Not Started	0%
MVP-AP-002	Not Started	0%
MVP-LY-001A	Not Started	0%
MVP-LY-021	Not Started	0%
MVP-LY-004	Not Started	0%
MVP-LY-005	Not Started	0%
MVP-LY-022	Not Started	0%
MVP-LY-025	Not Started	0%
MVP-LY-030	Not Started	0%

Virginia Locations

MVP-PY-005	Not Started	0%
MVP-PY-006	Not Started	0%
MVP-LY-032	Not Started	0%
MVP-LY-033	Not Started	0%
MVP-LY-034	Not Started	0%
MVP-LY-035	Not Started	0%

Document Content(s)

Mountain Valley - Weekly Report No. 18 (3-13-2018).PDF.....1-10