

**Snapshot of MVP Pipeline Construction Status Change between Cessation Order (Oct. 15, 2019) and Most Current Data
(Completion of Buried Pipeline and Final Restoration as reported by MVP Weekly Reports #103 and #138)**

MVP Spreads	Start MP	End MP	Length (miles)	Backfilling & Tying-in % Completed per MVP Weekly Report (10/12/19-10/18/19)	"Pipes in Ground" Backfilling & Tying-in Miles Completed by 10/18/19	Backfilling & Tying-in % Completed per MVP Weekly Report (6/13/20-6/19/20)*	"Pipes in Ground" Backfilling & Tying-in Miles Completed by 6/19/20	Final Restoration % Completed per MVP Weekly Report (10/12/19-10/18/19)	Final Restoration Miles Completed by 10/18/19	Final Restoration % Completed per MVP Weekly Report (6/13/20-6/19/20)*	Final Restoration Miles Completed by 6/19/20	Counties (West Virginia and Virginia)
A	0	34.8	34.8	94.90%	33.03	95.50%	33.23	68.90%	23.98	78.20%	27.21	WV: Wetzel [CS], Harrison [IC], Doddridge Harrison, Lewis Braxton, Webster [CS, IC] Webster, Nicholas Nicholas, Greenbrier, Fayette [CS] Summers, Monroe Monroe [< 2 mi], VA: Giles, Montgomery Montgomery, Roanoke, Franklin Franklin, Pittsylvania [IC]
B	34.8	65.4	30.6	95.20%	29.13	95.60%	29.25	76.10%	23.29	81.20%	24.85	
C	65.4	98.6	33.2	91.60%	30.41	91.60%	30.41	49.40%	16.40	58.30%	19.36	
D	98.6	128.2	29.6	85.50%	25.31	85.80%	25.40	47.70%	14.12	58.30%	17.26	
E	128.2	154.5	26.3	92.47%	24.32	92.47%	24.32	77.34%	20.34	77.34%	20.34	
F	154.5	195.1	40.6	85.72%	34.80	86.72%	35.21	68.80%	27.93	75.90%	30.82	
G	195.1	227.3	32.2	19.48%	6.27	19.48%	6.27	12.62%	4.06	12.62%	4.06	
H	227.3	258.9	31.6	49.93%	15.78	49.93%	15.78	14.00%	4.42	18.10%	5.72	
I	258.9	301	42.1	82.40%	34.69	82.40%	34.69	13.50%	5.68	13.50%	5.68	
TOTAL MILES			301	10/18/2019	233.74	6/19/2020	234.56	10/18/2019	140.23	6/19/2020	155.30	
TOTAL PERCENT COMPLETED				"Pipes in Ground"	78%	"Pipes in Ground"	78%	Final Restoration	47%	Final Restoration	52%	

*bold numbers indicate a change in construction status between October 18, 2019 and June 19, 2020

CS = Compressor Station
IC = Interconnect

NOTES:

- This data reflects miles of pipeline laid, but does not include work on Compressor Stations or Interconnects.
- Spread mileage numbers and county information are based on MVP's Spread Map.
- Construction completed information is based on MVP's Weekly Status Reports #103 and #138.
- The Weekly Reports document the status of ten stages of construction, from Tree Felling to Final Restoration, in each of MVP's nine spreads, A through I.
- When MVP spokespeople use terms like "70% completed", most people think of "pipes in the ground".
- Two stages were selected here to demonstrate MVP's officially reported progress to that perceived level of completion:
 - "Backfilling & Tying-in" - which represents pipes welded and buried in the ground
 - "Final Restoration" - the final stage described by MVP
- MVP reports only % completed within spreads. The "miles completed" columns are calculated based on specific spread lengths, the Length (miles) column.

Indian Creek Watershed Association compiled this information to provide a snapshot of MVP's construction progress as reported in MVP's required filings to FERC. Please use this information with knowledge of the broader context. To report any corrections, please send an email to: info@IndianCreekWatershedAssociation.org